Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. 1st & final bill Date.....20.....

Division: Yelahanka Division Sub Division: Yelahanka Division.

Bill Received No..... ...Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.....

Name of Work : Drilling of borewells and providing water supply facilities to ward No 01,02,03 & 04...

Est. cost: 100.00 lakhs

Job Code No: 004-23-000022

Name of Contractor and Full Address : Prop Sri B.P Mahesh[Sri Sai Manjunatha Entreprises]

Work Order No:**BBMP/EE/YNK.D/EPMT-18/W.O/134/2022-23** **Dated : 29-03-2023**

Certified that the measurements were taken by me on 21/07/2023 ....and recorded in pages A 9.6564-A9.6576. of measurement Book No....A966..... and that the work is satisfactorily executed.

Contractor B.P.Mahesh

Officer-in-charge of work

Certified that the measurements were taken by me on 21/07/2023- and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Ramanjeevaiah Executive Engineer Yelahanka Division (BBMP Ynk. Zn) Yelahanka, Bangalore

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ. ಬೆ.ಬ.ಪಾ.ಪ. ಬೆಂಗಳೂರು-106

If Memorandum of Payment			
1)	Total value of work done or supplies made as per account within		
2)	Deduct amount to be held in reserve being ..... Percentage Rs.....		
3)	Deduct amount to be held in Balance		
4)	Deduct Payment :		
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....		
	Amount adjusted towards cash advance recovery of		
	b) Payments cost store or other materials supplied.		
	Now made recovery of amount creditable to this/other work		
	Amount paid on this bill Cheque/Cash		
5)	Balance being unpaid value of work done held in reserve		
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments		
7)	Net amount due to or from contractor		
	Unadjusted items		
8)	Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied		

Contractor's Signature B.P.Mahesh

Received Rs.....(in words)

By Cash and by adjustment of Payment as per memorandum.

(For use in the Office)

Witnesses :

1.

2. B.P.Mahesh

Dated.....Signature of Contractor

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated.....

Initials of Officer Making Payment

Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Yelahanka Division

NAME OF WORK :-Drilling of borewells and providing water supply facilities to ward No 01,02,03 & 04.

ABSTRACT

RA Bill-01

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner or Schlumbergers's method, including econnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of the site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instruments and accessories to work site, engaging technical personal and labour required etc. NOTE: 1) Additional rate on item 1&2 is allowed for drilling in over burden and fixing Casing pipes beyond 20 M (for fixing Casing pipes only) a) Above 20 M and upto 30 M - 15%, b) Above 30 M - 30% (Measurement of overburden is	Each BW	10.00	5929.37	59293.70	0.00	0.00	10.00	5929.37	59293.70	10.00	59293.70
2	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimumworking of compressor for one hour (Excluding cost of casing pipes,collars, cap etc., complete) and as per the directions of the Engineer-in-charge of the work 0-50mtrs	Rmtr	500.00	334.47	167235.00	0.00	0.00	500.00	334.47	167235.00	500.00	167235.00
3	50-100mtrs	Rmtr	500.00	419.82	209910.00	0.00	0.00	500.00	419.82	209910.00	500.00	209910.00
4	100-150mtrs	Rmtr	500.00	446.35	223175.00	0.00	0.00	500.00	446.35	223175.00	500.00	223175.00
5	150-200mtrs	Rmtr	500.00	517.85	258925.00	0.00	0.00	500.00	517.85	258925.00	500.00	258925.00
6	200-250mtrs	Rmtr	500.00	607.82	303910.00	0.00	0.00	500.00	607.82	303910.00	500.00	303910.00
7	250-300mtrs	Rmtr	500.00	643.57	321785.00	0.00	0.00	500.00	643.57	321785.00	500.00	321785.00
8	300-350mtrs	Rmtr	495.00	715.08	353964.60	0.00	0.00	495.00	715.08	353964.60	495.00	353964.60
9	Supply of ISI mark 175mm nominal bore,plain and steel casing pipe grade of steel Fe 410 of wall thickness conforming to IS 4270-2001 and latest ammendments, electrical resistance welded steel tubes, material and conforming to IS 1387-1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5-7m both ends.threaded conforming to IS 554-1985 one end fixed with socket conforming to IS 4270-2001 and the other end with screwed pipes all shall be responsibaly free from defects. The tubes shall be responsible straight end should be with ISI marking weighing 25.10kg/m. prices include Collar-Medium duty and as per the directions of the Engineer-in-charge of the work	Rmtr	568.00	2229.43	1266316.24	0.00	0.00	568.00	2229.43	1266316.24	568.00	1266316.24
10	PVC pipes of 10 Kg/cm2 for 200mm and as per the directions of the Engineer-in-charge of the work	m	112.50	1393.46	156764.25	0.00	0.00	112.50	1393.46	156764.25	112.50	156764.25
	Above 125%	m	41.50	1393.46	57828.59	0.00	0.00	41.50	1393.46	57828.59	41.50	57828.59

Sl No	Description of Work	Unit	As per Modified Shedule -B			Previous		Present Measurement			Qty	Amount
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount		
11	Providing and laying at site of work MS casing caps as per IS 1239 (partII) 1982 with all latest amendments if any for any dia. The thickness of plate used for covering one end shall be 3mm (minimum). The dimensions of caps and colars shall be strictly as per IS 1239 (Part-II) 1982 with all amendments including cost of material and labour charges for fixing, if any etc. complete with all lead and lifts and as directed by the Engineer in charge and as per the directions of the Engineer-in-charge of the work	Each	10.00	189.15	1891.50	0.00	0.00	10.00	189.15	1891.50	10.00	1891.50
12	Fabricating supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clA with necessary cable entry pipe with gland and box should be finished with 7tanks treatment with powder coated paint and finally finished with approved colour etc., complete and as per the directions of the Engineer-in-charge of the work	Sq.cm	176000.00	0.40	70400.00	0.00	0.00	176000.00	0.40	70400.00	176000.00	70400.00
13	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI Union confirming to IS 1239-II, 1991 with latest amendments if any and as per the directions of the Engineer-in-charge of the work	Each	8.00	252.58	2020.64	0.00	0.00	8.00	252.58	2020.64	8.00	2020.64
14	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI hexagonal nipple confirming to IS 1239-II, 1991 with latest amendments if any and as per the directions of the Engineer-in-charge of the work	Each	24.00	201.84	4844.16	0.00	0.00	24.00	201.84	4844.16	24.00	4844.16
15	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI elbow confirming to IS 1239-II, 1991 with latest amendments if any for and as per the directions of the Engineer-in-charge of the work	Each	24.00	252.58	6061.92	0.00	0.00	24.00	252.58	6061.92	24.00	6061.92
16	Labour charges for Erection, Electrification and commissioning of Pump sets, including aligning and balancing of all items including supply and erection of two pair of supporting clamps, bore well caps, cable clips and water tight gland cable protectors, bolts, nuts, valve and gauges,tools and equipments etc., involved in the job as per specifications, with necessary tests as per specifications, with testing of as per instructions and as per the directions of the Engineer-in-charge of the work	Job	8.00	7093.10	56744.80	0.00	0.00	8.00	7093.10	56744.80	8.00	56744.80
17	Labour charges for erection of outdoor type panel board and meter boardunits with all necessary materials and labour, tools and equipments including providing cement concrete foundation bed etc., complete as per specification, with testing of as per instructions and as per the directions of the Engineer-in-charge of the work	Job	8.00	1557.02	12456.16	0.00	0.00	8.00	1557.02	12456.16	8.00	12456.16
18	Supplying of 1.1KV LT UG cable XPLE or heat resistant PVC Insulated PVC eatruded inner sheath armoured UG LT cable as per IS -1554(Part-1) or IS-7098 Part-1,Armouring strip thickness in average +5% and resistivity 14ohms/kms(max) as per IS - 3975 4 core 16sqmm and as per the directions of the Engineer-in-charge of the work	Rmtr	333.00	157.28	52374.24	0.00	0.00	333.00	157.28	52374.24	333.00	52374.24
19	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe/ stone pipe / on wall/ on pole as required 6 sqmm to 16 sqmm and as per the directions of the Engineer-in-charge of the work	Rmtr	333.00	12.46	4149.18	0.00	0.00	333.00	12.46	4149.18	333.00	4149.18
20	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete cutting road surfaces and as per the directions of the Engineer-in-charge of the work	Mtr	324.00	85.98	27857.52	0.00	0.00	324.00	85.98	27857.52	324.00	27857.52
21	Supplying and fixing of class A GI pipe on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm and as per the directions of the Engineer-in-charge of the work	Mtr	32.00	351.25	11240.00	0.00	0.00	32.00	351.25	11240.00	32.00	11240.00

WARRANTY SHALL NOT
1. The warranty shall not co
reinstallation of pump set in

Sl No	Description of Work	Unit	Qty	Rate	Amount	Qty	Amount	Qty	Rate	Amount	Qty	Amount
32	Earth work excavation for pipelines/cables by Manual means upto 600 mm trench width, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, including dressing of excavated surfaces, disposing off or leveling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m. Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering and lift upto 1.5 m including cost of labour, tools, usage& other appurtenances required	Cum	1528.38	542.07	828488.95	0.00	0.00	1528.22	542.07	828401.94	1528.22	828401.94
33	Providing and installing at site of work 6 Kg/m2: 63mm(weight of pipe -0.662 kg) P.V.C. pipes including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour charges and all lift charges, handling charges including encasing the pipe around to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete and as per the directions of the Engineer-in-charge of the work	mtr	2911.20	176.46	513710.35	0.00	0.00	2911.00	176.46	513675.06	2911.00	513675.06
34	Refilling available earth around trenches/pipelines, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with a lead upto 50 m , and lift upto 1.5 m. Including cost of all labour complete as per specifications and as per the directions of the Engineer-in-charge of the work	Cum	1528.38	140.71	215058.35	0.00	0.00	1528.22	140.71	215035.77	1528.22	215035.77
E1	Supplying, laying and jointing HDPE pipes of specified grade andconforming to IS 4984-2016 with latest ammendments and conveying to work site including loading and unloading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials with electrofusion welding, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth availablefrom the excation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle Tee, stub ends, flanged sets, bedns, reducers etc.	M	366.10	275.78	100963.83			366.00	275.78	100936.25	366.00	100936.25
E2	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a	M	61.00	804.27	49060.37			61.00	804.27	49060.37	61.00	49060.37
					140000.00					140000.00		140000.00
	Bescom Charges				8718215.98				Total	8718043.53		8718043.53
	Total				1544078.88				GST 18%	1544047.83		1544047.83
	GST 18%				10262294.86				Grand Total	10262091.36		10262091.36
	Grand Total											

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP.

B.P. Mahesh
Contractor

Assistant Engineer

Ramachandra Engineer
Assistant Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106